BR 386
27-11-15

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Name of work ... Construction of Cesspools in different locations 180388
Name of Contractor or nature of Agency ... B.T. Ramkrishna ... Collusering ... Rs
Date of commencement of work ... m 10_12

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
	2	3	4	5	6	7	8
	Code: 013-14-000004						
	AE TC/DZ/AA/242/13-14/30-10-B						
	TS EE/DP/TS/181/13-14/30-10-B						
	Work order: EE/DP/wo 246/B-4/24-1-14						
	Date of work: 30-9-15						
	Earth work excavation in ordinary soil & locally available stones for foundation						

MEASUREMENT BOOK

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
1 brickwork cubes and Centering and dressing not exceeding 5cm & lifting lead carried Earthen board & heaps disposal earth to be leveled after brickwork at site	Good Dress & true to exact shape no, Vertical to exceed 5cm & lifting lead carried disposal earth to be					
	Abstract	TMB			157.85	18579-
	180393				@ 117.68/-	
1/6 by Foundation brickwork Cement PCC 1:6:12 with 40mm thick Cement PCC 1:2:4 not exceeding 15cm in depth including shaping Sides & PCC & brickwork Shoulder including Side edge & exceeding with Cost cup & Site brick						

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		Abstract	TMB			168.20	19853-
3)	providing & laying in position Cement concrete 1:2:4 using 40mm nominal size hard granite stone aggregate 20mm nominal size hard granite stone aggregate and fine aggregate including all lead and lift as per direction of Engineer-in-charge					@ 118.06/-	
		Abstract	TMB			21.56	9256-
						@ 418.65/-	

Serial No. .....
Name of work ..... From ..... To .....
Name of Contractor of nature of Agency.....
Date of commencement of work.....

No. B

180389

No.

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
4)	Providing & Constructing [illegible] Trap / Intercepting Chamber in Basement with CM (1:6) including all lead [illegible] complete as per Specifications.						
	Providing & laying in position RCC M-15 (1:2:4) using 20mm graded graded stone aggregate including all lead & lift, curing

MEASUREMENT BOOK

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
2	Number 3	Length 4	Breadth 5	Depth 6	7	8
Providing & Laying reinforcement cement concrete in C.C. 1:2:4 using 20mm graded stone aggregate for Head to wall & Slab & Wall & Beam & Column						
Raised Slab	2	0.60	0.90	—	16.20	
Lift	10	0.60	0.90	—	5.40	
Parapet wall	25	0.60	0.90	—	13.50	
Staircase wall	25	0.60	0.90	—	13.50	
Staircase Landing	40	0.60	0.90	—	21.60	
Staircase waist	50	0.60	0.90	—	27.00	
Staircase waist	26	0.60	0.90	—	14.04	
					111.24	

@ 1517-61

Serial No. .....

Name of work .....

Name of Contractor of nature of Agen.....

Date of commencement of work.....

No. B

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
1	2	Number 3	Length 4	Breadth 5	Depth 6	7	8
5)	Deposit of labour to be taken from & deposit with the Engineer on duty of Ward boundary & left deposit of note book with the Engineer on duty						
	Clerk & RE						

30/9/2015

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪೂರ್ವವಲಯ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

					Total	358.8
						321.15
					Total	679.95

1) Certified that the Contractor has done
1) The Contractor has produced the bonafide certificate

30/9/15

Scanned by CamScanner

MEASUREMENT BOOK

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
Audited and admitted for Rs 1492330-00 Passed by Cheque for Rs 1312330-00 ( ) by adjustment Rs 180000-00 Accounts Superintendent Exe. Engineer Construction Division						

Scanned by CamScanner